## ASPIRE STONE FABRICATIONS

## PRE-TEMPLATE CHECKLIST

We take pride in customer satisfaction and quality craftsmanship. Our goal is to make your project a success. To ensure we obtain an accurate field measure / template, the following conditions and specifications need to be complete before the template appointment. Please take a moment to review and check off each box. Please feel free to call us with any questions at 01934 217257 as you complete the checklist.

- All material, edge details, and overhang dimensions have been selected by customer. Excessive overhangs (greater than 300mm) may need supports (not supplied by Aspire Stone Fabrications Ltd.)
- All base cabinets and end panels have been set level and straight in their permanent location. All existing worktops have been removed. It is understood that base units out of level or out of straightness (including existing base units in remodels) will need to be properly adjusted prior to installation of worktops. Leveling and adjustments are NOT included in the worktops price (Call for details).
- All fixtures (i.e. Sinks, Ranges, Hobs, Taps, etc.) are on site prior to template appointment for measurement purposes. All electrical boxes are in their appropriate permanent location. It is understood that it is common for some sinks to return to shop for accurate dimensioning of stone worktops and will be returned on the installation date.
- ☐ If receiving full height backsplash, extractor hoods and ranges have been set in their permanent location prior to template appointment.
- Customer or Sales Associate will be present at template and install to verify and approve details.
- All fall-off material (i.e. sink cutouts, hob cutouts, etc.) is property of Aspire Stone Fabrications Ltd.
- Customer is responsible for removing all items from base units prior to template appointment.
- Customer is responsible for the disconnection and reconnection of all plumbing, gas, and electrical equipment.
- It is understood that canceled appointments due to failure to prepare any of the above Checklist items may result in an abort charge of  $\pounds 120.00$  plus vat.